

LONE TREE ARTS CENTER

Standard Rigging Schedule

All linesets are 52' long truss battens, other than house curtain

Low trim is 4'-0" above the deck

High trim is 46'-6" above deck

Line #	Dist. From PL	Description	Notes	Bricks	Trim Height
Dead Hung	0'-3"	Pros. Reducer Legs	6' x 24' on traveler track; Brown Velour	n/a	
T	0'-7"	Teaser	Red Velour; 100% fullness	2	18'-6"
HC	1'-5"	House Curtain	56' wide; Red Velour, draw/fly 100% full	12.5	
1	2'-11"	#1 Electric		18.5	25'-0"
2	3'-7"				
3	4'-3"				
4	4'-11"	#1 Border		2.5	20'-10"
5	5'-7"	#1 Leg	Leg width 9'-6"; opening 40'-0"	2	
6	6'-3"	Meyers		2.5	
7	7'-1"	#1 Ceiling Shell	<i>not movable</i>	18.5	
8	8'-5"	#2 Border		2	20'-3"
9	9'-1"	#2 Leg	Leg width 9'-6"; opening 40'-0"	2	
10	9'-9"				
11	10'-5"	#2 Electric		16.5	25'-0"
12	11'-1"				
13	11'-9"				
14	12'-5"	Full Stage Traveler		9.5	
15	13'-1"	Projection Screen	13'h x 23'w FP	3	
16	13'-9"	#3 Border		2	20'-5"
17	14'-5"	#3 Leg	Leg width 10'-6"; opening 38'-0"	2	
18	15'-3"	#2 Ceiling Shell	<i>not movable</i>	18.5	
19	16'-7"	#3 Electric		9.5	25'-0"
20	17'-3"				
21	17'-11"				
22	18'-7"				
23	19'-3"	#4 Border		2	20'-6"
24	19'-11"	#4 Leg	Leg width 7'-0"; opening 36'-0"	1	
25	20'-7"				
26	21'-3"				
27	21'-11"	#4 Electric		14.5	25'-0"
28	22'-7"				
29	23'-5"	#3 Ceiling Shell	<i>not movable</i>	19	
30	24'-9"				
31	25'-5"	#5 Border		2	20'-8"
32	26'-1"	#5 Leg	Leg width 12'-6"; opening 34'-0"	2	
33	26'-9"	Black Scrim	23'h x 50'w	1	
34	27'-5"	#5 Electric	Cyc Lights	3	23'-6"
35	28'-1"				
36	28'-9"	#6 Electric	US Orch Lights	2	
37	29'-5"				
38	30'-1"				
39	30'-9"				
40	31'-5"	White Cyclorama	23'h x 50'w Seamless	2	
41	32'-9"	Black Wall	23'h x 26'w ea; 2 piece	2.5	
42	33'-5"				
43	34'-1"				
44	34'-9"				
45	35'-5"				
46	36'-1"	Star Drop (storage)	2 illuminators, 3 circuits; 35'x20'	3.5	

Current as of 4/9/2015